18 December 1986

,		
MEMORANDUM FOR:	Deputy Director for Administration	
FROM:	John M. Ray Director of Logistics	
SUBJECT:	Report of Significant Logistics Activities for the Period Ending 17 December 1986	25
	of Major Interest That Have Occurred During the ng Week:	
		25
	acci c resident among the nouly	
	Office of Logistics opened the newly	
completed North fence posts were	Parking Lot on 15 December. At that time, placed for the return of the borrowed Federal	2
completed North fence posts were Highway Administ	e placed for the return of the borrowed rederal tration property in West Lot.	5 2
completed North fence posts were Highway Administ	e placed for the return of the borrowed rederal tration property in West Lot. Bid Package 4 contractor is backfilling the where the leaks were repaired on the south side	5 3
completed North fence posts were Highway Administ c. The excavated area w	e placed for the return of the borrowed rederal tration property in West Lot. Bid Package 4 contractor is backfilling the where the leaks were repaired on the south side	6. 2 5 5
completed North fence posts were Highway Administ c. The excavated area w	e placed for the return of the borrowed rederal tration property in West Lot. Bid Package 4 contractor is backfilling the where the leaks were repaired on the south side	65 5 5

Sanitized Copy Approved for Release 2011/07/18 : CIA-RDP89-00063R000200240026-2

6 December, and there has not been any evidence of any additional leaks. Pressure testing is still on going to ascertain if there are additional leaks that need repairing located in other areas of the piping system. The Bid Package 1 contractor who installed the piping originally has indicated his willingness to excavate and repair any additional leaks.	
	25X1
* d. Occupancy of the North Loading Dock has been rescheduled for 22 December. OL anticipates transition to be in full operation in 30 days. At that time, South Loading Dock will be closed for construction.	25X1
* e. Real Estate and Construction Division (RECD), OL, reports that funding was made available on 15 December. The funding will be used for	25X1
the construction and communications in and	25X1
completion of RECD is in the process of developing new schedules with Office of Development and Engineering and Foreign Broadcast Information Service. The new schedule will have a direct impact on the backfill	25X1
schedule of Key, and the New Headquarters Building. It is anticipated that a construction contract for will be sent out for bid the week of 22 December.	25X1 25X1
g. OL reports that on 12 December, the	25X1
Complex lost total power. As a result of this power outage the Building was effected. The emergency generators were operating but employees were dismissed at 12:00 p.m. because of lack of heat. Vepco was not able to restore power	25X1
to the complex until 8:45 p.m. It was noted that a surge from the Building caused a cable to burn in talf.	25X1
h. OL recently negotiated a firm fixed-price contract on behalf of the Office of Personnel/Equal Employment Opportunity with the Urban Crisis Center. This contract, in the amount of \$77,000, provides for 10 runnings of the Urban	
Awareness Course.	25X1
	25X1



4

2	Ц	V	٠

request for help from the DCI Admin Officer, on 19 December, who immediately needed three Craig J570's Micro Set Transcribers. The J570's were located in stock in United Stationers Warehouse in Baltimore. They were picked up and delivered directly to 7C19 Headquarters the next day.

25X1

2. Significant Events Anticipated During the Coming Week:

None

John M. Ray

